CHECK REPORT

SIAMRAJ PUBLIC COMPANY LIMITED
289/9 Moo 10, Old Railway Road, Samrong,
Phrapradaeng, Samutprakarn 10130, Thailand
Tel : (662) 7435010-25 | TAX ID : 0107558000067
www.siamrajpump.com


				Date :		**Request No. :**	
Customer :		Pump Brand :		Motor Brand :		Gear Brand :	
Plant :		Pump Model :		Motor (kW) :		Gear Ratio (RPM):	
Contact :		Pump S/N No. :		Speed (RPM) :		Gear Model :	
Tel :		Pump Code :		Max. Amps :		Gear S/N No. :	

Service Subject : ☐ Start-up & Commissioning ☐ Alignment ☐ PM ☐ Other

VISUAL CHECK ITEMS

Items	Description		Normal	Adjusted	Service	Remark
1	การรั่วซึมของปั๊ม	(Pump leakage)	☐	☐	☐	
2	การรั่วซึมของน้ำมันหล่อลื่น	(Lubrication oil leakage)	☐	☐	☐	
3	ระดับของน้ำมันหล่อลื่น	(Lubrication oil level	☐	☐	☐	
4	ทดสอบการหมุนของปั๊มด้วยมือ	(Pump rotation by hand)	☐	☐	☐	
5	การขันแน่นของท่อดูด	(Suction pipe fastening)	☐	☐	☐	
6	การขันแน่นของท่อจ่าย	(Discharge pipe fastening)	☐	☐	☐	
7	สภาพทั่วไปของ coupling	(Coupling condition)	☐	☐	☐	
8	สภาพทั่วไปของจารบี	(Greasing condition)	☐	☐	☐	

ALIGNMENT CHECK ITEMS



Acceptance criteria ± 0.05 mm.


Check	0°	90°	180°	270°
Radial				
X				

Reset	0°	90°	180°	270°
Radial				
X				

Check / Reset Alignment by Dial Gauge S.V. _____

Note :

VIBRATION & BEARING TEMPERATURE CHECK ITEMS



Bearing acceptance criteria ≤ 80 °C			
Vibration Acceptance Criteria (mm/s)	**<15 kw.**	**15-75 kw.**	**>75 kw.**
Acceptance	0 - 1.8	0 - 2.8	0 - 4.5
Unsatisfied	1.8 - 4.5	2.8-7.1	4.5 - 11.2
Unacceptance	> 4.5	> 7.1	> 11.2

Machine	Vibration (mm/s) : Check by Vibration Meter S.V. _____						Bearing Temperature (oC) Check by Digital Thermometer S.V. _____	
	DE			**NDE**				
	H	**V**	**A**	**H**	**V**	**A**	**DE**	**NDE**
Pump								
Motor								
Gear								

Operation condition

Insulation Test (MΩ): (Test by Insulation Tester S.V.....)	**U**	**V**	**W**
Current (amp.): (Check by Clamp Meter S.V.....)	**U**	**V**	**W**
Voltage (volt) : (Check by Clamp Meter S.V.....)	**UV**	**UW**	**VW**
Speed (rpm.): (Check by Digital Tachometer S.V.....)			

Recommendation :

Serviced by :	Start Time :	Customer Sign :
Date :	Finished Time :	Date / Time :